SC/QC/YPD/2022-23/P6-3 Date: 03-03-2023

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	Providing and laying in position plain cement concrete for ieveiling course for all works in foundation. The	Cum	148.89	2	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure	Cum	282.76	12	Per 50 cum	Meets Morth V Revision Standards
3	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical	Tonne	18.08	2	Per Dia	Meets Morth V Revision Standards
4	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of	Cum	2265.61	6	Per 400 Cum	Meets Morth V Revision Standards
5	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The	Cum	2265.61	23	Per 100 Cum	Meets Morth V Revision Standards
6	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared	Cum	2265.61	46	Per 100 Cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Part bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Silicon Consulting Engineers

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#S1317, 4th CROSS BEL 2nd STAGE BHARATH NAGAR ,BANGALORE – 560 091. CELL : 9448353883
E-mail siliconcivilengineers@gmail.com